



CITY OF
ANDERSON




AGENDA ITEM

February 7, 2012, City Council Meeting

Approved for Submittal By:


John Blacklock, Interim City Manager

To Be Presented By:


Jeff Kiser, Assistant City Manager

To: Honorable Mayor and Members of the Anderson City Council
Through: John Blacklock, Interim City Manager
Telephone 378-6646
From: Jeff Kiser, Assistant City Manager
Telephone 378-6636
Date: February 7, 2012

SUBJECT

Notice of Completion for the Hwy 273 at North Street Safe Routes to School Project.

RECOMMENDATION

The Assistant City Manager recommends that the City Council:

Direct the Public Works Director to prepare and record a Notice of Completion for the Hwy 273 at North Street Safe Routes to School Project and authorize the Finance Director to make payment for the project in compliance with the contract documents.

FISCAL IMPACT

The bid amount was \$418,546.25. Three Contract Change Orders were issued for the project which totaled \$45,740.05. The final project cost was \$464,286.30. The project was funded by a Safe Route to School Grant (\$242,650), a ten percent grant match by the 2008 Redevelopment Agency bond proceeds (\$26,950), and a Caltrans contribution from the Minor B SHOPP funds (\$245,000) for a total of \$514,600.

DISCUSSION and BACKGROUND

At the City Council meeting of July 19, 2011, the Council awarded the contract for the Hwy 273 at North Street Safe Routes to School Project to the lowest responsible bidder, Darren Taylor Construction, of Anderson, California, in the amount of Four Hundred Eighteen Thousand, Five Hundred, Forty Six Dollars and Twenty Five Cents (\$418,546.25). The project reconstructed the pedestrian crossing at the Hwy 273 / North Street intersection, replaced a signal standard, replaced the median curb on Hwy 273 from South Street to North Street and placed an asphalt overlay on Hwy 273 from Anderson Creek to North Street. The three change orders included additional work due to unforeseen manmade obstructions, drainage improvements and median cobble paving.

Having completed the project, the Public Works Department is now ready to record the Notice of Completion.

ATTACHMENT

Notice of Completion

RECORDING REQUESTED BY:
City of Anderson
Public Works Department

ATTACHMENT

WHEN RECORDED RETURN TO:
City of Anderson
City Clerk's Office
1887 Howard St.
Anderson, CA 96007

NOTICE OF COMPLETION

NOTICE IS HEREBY GIVEN that the City of Anderson, a Municipal Corporation, as owner of the real property [or owner of an easement in and to the real property] hereinafter described caused improvements to be made thereon, to wit:

City of Anderson Hwy 273 at North Street Safe Routes to School Project 116-4257-5721-057.

The work and the installation of said improvements were completed on **February 7, 2012.**

The owner of the real property is the **CITY OF ANDERSON**, and the nature of its title to said property is: **fee.**

The real property is situated in the City of Anderson, County of Shasta, State of California, and is more particularly described as follows:

City of Anderson Hwy 273 at North Street Safe Routes to School Project in the City of Anderson, County of Shasta, San Buena Ventura Grant, Range 4 West, Township 30 North.

The name of the Contractor who performed the work and improvements is as follows:

**Darren Taylor Construction
5750 Pleasant View Drive
Anderson, CA 96007**

Dated: February 7, 2012

CITY OF ANDERSON

By: _____
Jeff Kiser, Public Works Director

I declare under penalty of perjury under the laws of the State of California that the foregoing is true and correct.

Jeff Kiser, Public Works Director
City of Anderson, County of Shasta,
State of California